Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

(For Other Works)

No. 27/14-15 Date..... 2010 EE/ELE/Y/BR No. 27/14-15

SBR No. 27/14-15

Division: **Electricals**

DATED 26-8-14

Sub-Division: **Electricals**

Bill Received No. Dated Divisional / Sub Divisional Cash Book Voucher No..... Dated Dt. 27-8-14

Job Code - 006-1H-000091

Schedule Docket No. Head of Account : P-0190 (work Sanctioned by Hon Mayor)

D.R.No. :

Name of Work: *Providing Street light fitting, Automatic Timer, Control wire, Poles etc., and other Electrical Works in Ward No-06 Thanisandra Ward.*

Name of Contractor and Full Address: *M/S. KRIDL*

Reference to Agreement No.EE/Elect/YZ/WO/ 28/2014-15 Date: 03-03-2014

Certified that the measurements were taken by me on 26.8.14 and recorded of Pages 21881 to 21900 of measurement Book No. / 1219 and that the work is satisfactorily executed.

EXECUTIVE ENGINEER-2 KRIDL, BBMP, Bangalore

Contractor **Officer-in-charge of work**

Certified that the measurement were taken by me on 26.8.14 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Assistant Executive Engineer (Ele) BBMP, Bangalore

Sub-Division Officer

II Memorandum of Payment

1)	Total value of work done or supplies made as per account within	Bill 4992886=00
2)	Deduct amount to be held in reserve being .....percent Rs.....	IT 2% 99858=00
3)	" Balance	VAT 4% 1,99,715=02
4)	Deduct Payment:	FSD 7.5% 3,74,466=00
	a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... Amount adjusted towards cash advance recovery of	Lwc 1% 49,929=00
	b) Payments Now made } cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	CBF 0.1% 4993=00.
		Fine 3,000=00
5)	Balance being unpaid value of work done held in reserve.	deduction. 7,31,961=00
6)	Deduct cash advance made on the Office cash Book Voucher No dated.....less adjustments.	Cheque Amount: 42,60,925=00
7)	Net amount due to or from Contractor unadjustments items.	
8)	Advance to Contractor for materials brought to site (as detailed) within.	
9)	Value of Government materials supplied.	
	Total amount adjusted -	

Contractor's Signature

EXECUTIVE ENGINEER-2 KRIDL, BBMP, Bangalore

Received Rs..... (in words).....

.....

by cash and by adjustment of Payment as per memorandum

(in final settlement of all demands) (For use in the Office)

Witness

1.

2.

Dated Signature of Contractor

Paid by me by Cheque No.. Dated.....

Cash Rs.....

Dated.....

Initials of Officer making payment

Stamp

EXECUTIVE ENGINEER-2 KRIDL, BBMP, Bangalore

ಲೆಕ್ಕಶೀರ್ಷಿಕೆ P-090 work Sanctioned by My

ರೂ: 4992886=00 ಅಡಿಟ್ ಮಾಡಿ ಸ್ವೀಕರಿಸಿದೆ

ರೂ: 42,60,925=00 ಚೆಕ್ ವಿಚಾರಪಡಿಸಿದಾಗಿದೆ

ರೂ: 7,31,961=00 ಹೊಂದಾಣಿಕೆ ಮಾಡಿದೆ

Executive Engineer

ಲೆಕ್ಕ ಅಧೀಕ್ಷಕರು

ಕಾ.ಪಾ.ಅ.(ವ) ಯಲಹಂಕ ವಲಯ

Sl. No.	Description of item	Unit
1	Supplying High pressure sodium vapour street light fitting die cast aluminium canopy with aluminium housing for control gear, finished stove enamel gray glassy white canopy interior with a pair of anodized aluminium reflectors with toughened flat glass, gasket lining for drip insect resistance duly wired with porcelain holder copper choke, igniter and HPF condenser including a sodium vapour lamp.II 250 Wattsa) Group 'A'	Each
2	Supplying & fixing mm dia class A GI pipe bracket up to 2 mtrs long bent at suitable angle and fixing to this bracket 1x40/2x40 or rail or RCC pole/wall using suitable clamps, bolts, and nuts and wiring using suitable capacity wires complete. b) Using 32mm dia G.I pipe	Each
3	Supply and fixing of ..... cross arm including all Hardwares compete as per the standard technical specification. b) 2 Pin 45x45x5mm-510mm	Each
4	Supplying and Fixing..... including all Hardwares etc complete as per the Standard technical Specification. a) 1.1 KV Pin insulator	Each
	d) No.8 Strain Insulator	Each
5	Supplying and stringing of ACSR Conductor (6/2.59mm Al+1/2.59mm steel)	Mtr
6	Supplying and fixing ..... including all Hardwares etc complete as per the standard technical specification e) RCC Clamp	Each
7	Fabricating supplying and mounting MS box made out... SWG suitable for floor/wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2 coats of red oxide primer pain and finally finished with 2 coats of red oxide primer paint and finally finished with approved colour enameled metal paint etc., complete b) 16 SWG	sqcm
8	Supplying & fixing of Porcelain fuse channel with cut out on existing wooden/panel using necessary nuts, bolts and washers etc., complete d) 100 Amps	Each
9	Supplying and fixing electro mechanical timer (without contactor) using necessary bolts, nuts and washers etc.,Group 'A' PWD SR 2007-08	Each
10	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' type curve, indicator ON/OFF, energy cross-3 with short circuit breaking capacity of 10K and Complete wiring as required. a) 5-32 Amps SP 1) Group 'A'.	Each
11	Supply and fixing of 4 pole power contactor with NO/NC contacts on existing wood/panel board using necessary bolts, nuts, washers and wiring etc., complete with AC-3 Rating and as per IS-13947. d) 100-125 Amps	Each
12	Supplying and fixing angle iron frame work fabricated out of M.S angle iron... and M.S. flat... with bolts, washers etc., and painted with 2 coats of red oxide and then two coats of approved paint. . (32.9a) a) 40x40x6mm	Rmtr
13	Supplying of LT UG cable having aluminium conductor PVC insulated, sheathed, galvanized, steel wire/steel tap armoured cable with PVC outer sheathing 1.1KV ClassI. Class 'A' PVC Cable d) 4 core 16sqmm	per mtr
14	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe/ stoneware pipe/ on wall/ on pole as required.II. On wall /Structure a) 6 sqmm to 16sqmm	Rmtr
15	Supplying tinned copper lugs and crimping and wiring to terminal point for wire of the following sizes f) 16 sqmm	Each
16	Wiring for lighting/power circuit using one of PVC insulated 1100v grade, multistrand Aluminium conductor single core cable in open or consealed system of wiring. I Group A Materials. c) 2.5 sqmm	Mtr
17	Supplying.....amps rated 3 phase with neutral bus bar using requirement capacity electrolytic aluminium strips covered with heat shrinkable coloured PVC sleeve, mounted on phenolic/FRP/DMC insulator which are mounted on powder coated 40x6 mm M.S.flat frame work in existing panel board. The bus bar shall have suitable holes for termination of incoming and outgoing cables as per IS specification with necessary bolts, nuts and washers etc., complete.a) 100Amps 4x30x6mm Alluminium Strips	Rmtr
18	Supply and erection of .....mtr RCC pole including earth work etc., complete as per the standard technical specification.b) 9 Mtr 145Kg WL	Each
	TOTAL	

Add KRIDL Charges
Add Labour Cess
Grand Total

Certificate:- 1. The Above said Work has been carriedout satisfactorily
2. Amount Claimed in this bill has not been claimed in any of the previous bill

Assistant Executive Engineer (Ele)
BBMP, Bangalore

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
0	0.00	498	6150.00	3062700.00	498	3062700.00	
0	0.00	498	685.00	341130.00	498	341130.00	
0	0.00	98	123.00	12054.00	98	12054.00	
0	0.00	153	70.00	10710.00	153	10710.00	
0	0.00	24	24.00	576.00	24	576.00	
0	0.00	2835	19.80	56133.00	2835	56133.00	
0	0.00	98	61.00	5978.00	98	5978.00	
0	0.00	568500	0.33	187605.00	568500	187605.00	
0	0.00	50	415.00	20750.00	50	20750.00	
0	0.00	50	4200.00	210000.00	50	210000.00	
0	0.00	50	195.00	9750.00	50	9750.00	
0	0.00	50	7450.00	372500.00	50	372500.00	
0	0.00	192	240.00	46080.00	192	46080.00	
0	0.00	392	150.00	58800.00	392	58800.00	
0	0.00	392	18.00	7056.00	392	7056.00	
0	0.00	400	14.00	5600.00	400	5600.00	
0	0.00	376	6.50	2444.00	376	2444.00	
0	0.00	14	1600.00	22400.00	14	22400.00	
0	0.00	10	6583.00	65830.00	10	65830.00	
0	0.00			4498096.00		4498096.00	
10.00%	0.00			449809.60		449809.60	
1.00%	0.00			44980.96		44980.96	
	0.00			4992886.56		4992886.56	